Greenhouse Irrigation Maintenance Log

Fictional record written for Neuron's knowledge evaluation corpus.
Site: North Greenhouse, Bay 2.

The irrigation system has two pumps, P-1 (main) and P-2 (standby). Inspections happen on the first Monday of each month.

Date	Pump	Action	Technician
2026-03-02	P-1	Inspected; no fault found	R. Okafor
2026-04-06	P-2	Replaced inlet filter	R. Okafor

Log continued

Date	Pump	Action	Technician
2026-05-04	P-1	Replaced worn impeller	M. Lindqvist
2026-06-01	P-1	Flow rate tested at 42 litres per minute	M. Lindqvist

Next scheduled overhaul of pump P-1: September 2026.